

CHANTIER OUDINOT /
Batiments BUREAUX
 PLANNING OPERATIONNEL

11/09/2023

TASK DESCRIPTION	Intervenants	PLAN START	PLAN END	TYPE	Date																																																				
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53
GROS ŒUVRE	PROLOGIS	11/09/2023	24/08/2024	bl																																																					
PLANCHERS		11/09/2023	02/11/2023		Compris Bat. bois																																																				
FACADES		11/09/2023	02/11/2023		Compris Bat. bois																																																				
CHARPENTE		18/09/2023	10/11/2023																																																						
COUVERTURE		15/10/2023	27/01/2024		Débuter par le zinc Bat, Rue																																																				
ETANCHEITE		06/11/2026	24/06/2024		T.T, Extention																																																				
AMENAGEMENTS EXT.		24/06/2024	24/08/2024		Arrêt de chantier habitation																																																				
MACONNERIE	PROLOGIS	06/12/2020	29/12/2023	bl1																																																					
CLOISON + ENDUITS		18/10/2023	18/12/2023		Débuter par le RDC																																																				
PORTES L.T.		06/11/2023	13/11/2023																																																						
CHAPES AUTOLISSANTES		23/10/2023	29/12/2023																																																						
PLATRIERIE / ISOLATION	Non Défini	30/10/2023	22/04/2024	bl2																																																					
ISOLATION		30/10/2023	26/02/2024																																																						
AQUAROC PISCINE		01/10/2023	30/10/2023																																																						
FAUX PLAFONDS		30/10/2023	26/02/2024																																																						
DOUBLAGES		30/10/2023	26/02/2024																																																						
MEUISERIES EXT BOIS	PRODECOR	09/10/2023	26/02/2024	v																																																					
FENETRES + VOILETS				v	Mise en place des protections ouvertures																																																				
BAT.BOIS / FACADE & FENETRES				v	Débuter par la Façade Rue / Bat vers haut																																																				
PORTE COCHERE				v																																																					
MENUISERIES EXT ACIER	VILET	06/11/2023	02/09/2024	vi																																																					
FACADE EXTENTION		06/11/2023	25/12/2024	vi																																																					
GARDE-CORPS		01/01/2023	05/02/2024	vi																																																					
GRILLE PORCHE		12/02/2024	04/03/2024	vi																																																					
MARQUISE BAT.RUE		04/03/2024	01/04/2023	vi																																																					
VERRES & GRILLES COUR		19/08/2024	02/09/2024	vi																																																					
CHASSE ROUES PORCHE		25/03/2024	01/04/2024	vi																																																					
RAVALEMENT	BATI RENOV	19/02/2024	20/05/2024	j																																																					
FACADE RUE BAT, RUE		19/02/2024	20/05/2024	j																																																					
FACADE COUR+ EXTENTION BAT.RUE		19/02/2024	20/05/2024	j																																																					
ELECTRICITE	JETRELEC	18/09/2023	08/07/2024	r																																																					
PASSAGE DES RESEAUX		18/09/2023	25/12/2023	r																																																					
POSE DES EQUIPEMENTS		01/05/2024	08/07/2024	r																																																					
PLOMBERIE CVC	BALAS	15/03/2021	08/07/2024	gr																																																					
PASSAGE DES RESEAUX		11/09/2023	15/12/2023	gr																																																					
PLANCHERS CHAUFFANTS		15/11/2023	22/02/2024	gr	Débuter par le sous sol																																																				
POSE DES EQUIPEMENTS		01/05/2024	08/07/2024	gr																																																					
PISCINE&PLANCHER AMOVIBLE	PAM PISCINES	25/09/2023	15/06/2024	m																																																					
L.T.DESHU		25/09/2023	16/10/2023	m	Deshu																																																				
DETAILS DECO		04/12/2023	25/12/2023	m																																																					
PLANCHER AMOVIBLE		15/04/2024	15/06/2024	m																																																					
ASCENSEUR & MONTE-PLATS	AMC	08/12/2023	15/03/2024	d																																																					
ASCENSEUR		08/12/2023	15/03/2024	d																																																					
MONTE-PLATS		08/12/2023	15/03/2024	d																																																					
PLAQUE TOURNANTE	EUROPARKING	01/09/2024	15/10/2024	v																																																					
MISE EN ŒUVRE		01/09/2024	15/10/2024	v																																																					
ASCENSEUR VOITURE	EASYPARC	01/09/2024	15/10/2024	v																																																					
MISE EN ŒUVRE		01/09/2024	15/10/2024	v																																																					
LOTS AMB		11/09/2023	08/07/2024	or																																																					
AGENCEMENT	REINHARDT	11/09/2023	08/07/2024	r	Precadres et études																																																				
MARBRERIE	ILDEI	08/12/2024	08/04/2024	v	R-1 & R+1																																																				
SERRURERIE	REINHARDT	01/01/2024	25/03/2024	r	R-1																																																				
PARQUET	DINES	19/02/2024	15/05/2024	bl	R-1 & R+1																																																				
PEINTURE	ND	05/02/2024	15/06/2024	r	R-1																																																				
MOQUETTE	ND	20/05/2024	24/06/2024	o	R+2 & R+3																																																				